



MAHARASHTRA INDUSTRIAL DEVELOPMENT CORPORATION

(A Government of Maharashtra Undertaking)

FORM - 'G'



CERTIFICATE FROM CONCERNED AUTHORITY IN RESPECT OF WORK COMPLETED.

This is to certify that, following work (s) has been executed by M/s.Chandan Engineer & Contractor Pvt Ltd , Aurangabad under the supervision of this division. The details are as below.

1	Name of contractor	M/s.Chandan Engineer & Contractor Pvt Ltd , Aurangabad																																																												
2	Name of work	Waluj I/A.. W.S.S.. Widening to existing road to 5.5 m metal width WBM and asphaltting leading too head works from 14.25 km to 5.95 km.																																																												
3	Estimated Cost put to tender Rs.	95945686.00																																																												
4	Tendered Cost Rs.	78166386.00																																																												
5	Major quantities / disciplines of the work executed by the tenderer	<table border="1"><thead><tr><th>Item</th><th>Unit</th><th>Qty</th></tr></thead><tbody><tr><td>Excavation</td><td>Cum</td><td>48476.42</td></tr><tr><td>PCC 1:3:6 (M-15)</td><td>Cum</td><td>40.12</td></tr><tr><td>PCC 1:2:4 (M-20)</td><td>Cum</td><td>340.53</td></tr><tr><td>RCC NP3 Class Pipes 600 mm dia</td><td>RM</td><td>300.00</td></tr><tr><td>RCC NP3 Class Pipes 900 mm dia</td><td>RM</td><td>65.00</td></tr><tr><td>RCC NP3 Class Pipes 1200 mm dia</td><td>RM</td><td>20.00</td></tr><tr><td>Conveying material</td><td>Cum</td><td>42683.34</td></tr><tr><td>Earthwork</td><td>Cum</td><td>78085.21</td></tr><tr><td>Trap Stone 40 mm</td><td>Cum</td><td>1533.00</td></tr><tr><td>Trap Stone 30 mm</td><td>Cum</td><td>511.80</td></tr><tr><td>Trap Stone 12 mm</td><td>Cum</td><td>339.00</td></tr><tr><td>Asphalt VG-30</td><td>MT</td><td>75.14</td></tr><tr><td>LBM</td><td>Cum</td><td>3509.33</td></tr><tr><td>Bituminous Macadam 50 mm Thick</td><td>Sqm</td><td>46798.75</td></tr><tr><td>Tack coat VG-10</td><td>Sqm</td><td>67433.29</td></tr><tr><td>Bituminous Concrete 25mm Thick</td><td>Sqm</td><td>46798.75</td></tr><tr><td>Thermoplastic Paint</td><td>Sqm</td><td>2768.87</td></tr><tr><td>GSB</td><td>Cum</td><td>2729.89</td></tr><tr><td>WMM</td><td>Cum</td><td>2490.00</td></tr></tbody></table>	Item	Unit	Qty	Excavation	Cum	48476.42	PCC 1:3:6 (M-15)	Cum	40.12	PCC 1:2:4 (M-20)	Cum	340.53	RCC NP3 Class Pipes 600 mm dia	RM	300.00	RCC NP3 Class Pipes 900 mm dia	RM	65.00	RCC NP3 Class Pipes 1200 mm dia	RM	20.00	Conveying material	Cum	42683.34	Earthwork	Cum	78085.21	Trap Stone 40 mm	Cum	1533.00	Trap Stone 30 mm	Cum	511.80	Trap Stone 12 mm	Cum	339.00	Asphalt VG-30	MT	75.14	LBM	Cum	3509.33	Bituminous Macadam 50 mm Thick	Sqm	46798.75	Tack coat VG-10	Sqm	67433.29	Bituminous Concrete 25mm Thick	Sqm	46798.75	Thermoplastic Paint	Sqm	2768.87	GSB	Cum	2729.89	WMM	Cum	2490.00
Item	Unit	Qty																																																												
Excavation	Cum	48476.42																																																												
PCC 1:3:6 (M-15)	Cum	40.12																																																												
PCC 1:2:4 (M-20)	Cum	340.53																																																												
RCC NP3 Class Pipes 600 mm dia	RM	300.00																																																												
RCC NP3 Class Pipes 900 mm dia	RM	65.00																																																												
RCC NP3 Class Pipes 1200 mm dia	RM	20.00																																																												
Conveying material	Cum	42683.34																																																												
Earthwork	Cum	78085.21																																																												
Trap Stone 40 mm	Cum	1533.00																																																												
Trap Stone 30 mm	Cum	511.80																																																												
Trap Stone 12 mm	Cum	339.00																																																												
Asphalt VG-30	MT	75.14																																																												
LBM	Cum	3509.33																																																												
Bituminous Macadam 50 mm Thick	Sqm	46798.75																																																												
Tack coat VG-10	Sqm	67433.29																																																												
Bituminous Concrete 25mm Thick	Sqm	46798.75																																																												
Thermoplastic Paint	Sqm	2768.87																																																												
GSB	Cum	2729.89																																																												
WMM	Cum	2490.00																																																												
6	Period stipulated in tender for completion of work.	06 Months (Including monsoon)																																																												
7	Date of Work Order.	08.03.2019																																																												
8	Stipulated Date of start of work	08.03.2019																																																												
9	Stipulated Date of Completion	07.09.2019																																																												
10	Actual Date of Completion	08.12.2019																																																												
11	If time over-run, the reasons for the same	Due to inability to do the asphalt work in monsoon season and shortage of bitumen from the refineries & due to heavy time lapse in construction of cross drainage works in ongoing traffic conditions.																																																												
12	Final cost of work completed	85618130.00																																																												
13	a) Has he started the work promptly after issue of work order? b) Has he maintained the progress of work as per agreement? c) Quality of work d) Compensation / Penalty levied if any, with reasons.	Yes Yes Satisfactory NIL																																																												
14	Any other information about the overall performance of the contractor, the authority may like to mention.	Satisfactory																																																												
15	Agreement No.	B-2-14 For 2018-2019																																																												

Certificate that the information given is based on the facts and figures recorded in this office through various documents and is true to the best of my knowledge and belief.

This Certificate issued as per contractor request letter dated 06.08.2020

No. EE (Civil / **38766**) / of 2020

Office of the Executive Engineer  
MIDC, Civil Division Aurangabad

Dated : **18/08/2020**

Executive Engineer,  
MIDC Civil Division ,  
Aurangabad

✓ Copy to M/s.Chandan Engineer & Contractor Pvt Ltd , Aurangabad for information



# भारतीय राष्ट्रीय राजमार्ग प्राधिकरण

(सड़क परिवहन एवं राजमार्ग मंत्रालय, भारत सरकार)

**National Highways Authority of India**

(Ministry of Road Transport & Highways, Government of India)

परियोजना कार्यान्वयन इकाई-औरंगाबाद.

बी-२३, एन-४, सिडको कामगार चौक के पास, औरंगाबाद - ४३१००३ (महाराष्ट्र)

**Project Implementation Unit - Aurangabad.**

B- 23, Near Kamgar Chowk, N-4, CIDCO, New Aurangabad- 431003 (Maharashtra)

टेलि / Tel: 0240-2471507, ई-मेल/ Email.: aurangabad@nhai.org, वेबसाइट / website: www.nhai.gov.in



No. NHA/PIU/AUR/NH-752/Maint./Completion Cert./2021/2818

14<sup>th</sup> December, 2021

## “WORK DONE COMPLETION CERTIFICATE”

**Project :-** Strengthening and Black topping to Aurangabad District Border- Vaijapur – Lasur Chowk on NH-752-I from Km.17.000 to Km.59.000 (Km.17.000 to Km.29.000, Km.32.000 to Km.40.000, Km.47.000 to Km.54.000) in the State of Maharashtra.

**Name :-** M/s Chandan Engineer & Contractors Private Limited, Aurangabad.

**Status :-** Work is completed.

Sir,

Based on the Work Done Certificate of M/s V.P. Sethi Constructions, Jalna of Strengthening and Black topping to Aurangabad District Border- Vaijapur – Lasur Chowk on NH-752-I from Km.17.000 to Km.59.000 (Km.17.000 to Km.29.000, Km.32.000 to Km.40.000, Km.47.000 to Km.54.000) in the State of Maharashtra.


Sub Contractor / M/s Chandan Engineer & Contractors Private Limited, Aurangabad has performed the works as per certification of M/s V.P. Sethi Constructions, Jalna. The details of Work Done is as under;

Sr. No.	Name of Work	Work Order amount in Rs. including GST	Work Order Number & Date	Work Done amount in Rs. for Year 2021-22 excluding GST
1	Strengthening and Black topping to Aurangabad District Border- Vaijapur – Lasur Chowk on NH-752-I from Km.17.000 to Km.59.000 (Km.17.000 to Km.29.000, Km.32.000 to Km.40.000, Km.47.000 to Km.54.000) in the State of Maharashtra	Rs.18,99,07,180/-  (Rs.181094159 + Rs.8813021 variation)	No. 06 dated 21.01.2021  Work Order from M/s V.P. Sethi Constructions, Jalna to M/s Chandan Engineer & Contractors Private Limited, Aurangabad.	Rs.16,95,50,163/-

**Work item includes :-**

- 1) WMM (8434.140 Cum),
- 2) DBM (14529.375 Cum),
- 3) BC (7749 Cum)

The certificate is issued as per the request letter of the Sub Contractor M/s Chandan Engineer & Contractors Private Limited, Aurangabad vide letter dated 07.12.2021. The Actual work was completed on dt.17.07.2021 within time limit.

  
(Arvind Kalp)

**GM (Tech) & Project Director**