

## METHOD STATEMENT FOR CIVIL WORK

#### A

# Job Description: Fabrication work-(Work Height Work, Hot Work -Cutting, Grinding, Welding, Material Shifting Aluminum Partition work, Excavation work, Floor tiles work, Plumbing work

## Area/ Location:

Plant-

Aux Permit Type:

Excavation work, Hot work, Height Work, General Work

## В

<ol> <li>Major hazards associated with the job:</li> <li>Electric Shock</li> <li>Fire and Explosion</li> <li>Slip, Trip and Fall hazard</li> <li>Fall from height ( if height work is carried out )</li> <li>Falling Object.</li> </ol>	<ol> <li>Burn injury during Hot work</li> <li>Eye and Cut injury During cutting work</li> <li>Dust Fumes inhalation during drilling work</li> <li>Arch and eye irritation during welding work.</li> <li>Human Injury</li> <li>Any Other.</li> </ol>				
What Worst can Happen?					

1. Fatality or permanent disability due to Electric Shock, Falling from Height, Roof Work etc.

2. Fatality and property damage by Fire /Explosion due to combustible/ flammable material present around the work place.

С

**PPE's Required for Jobs:** Safety Shoes, Hard helmet, full body safety harness, Scaffolding / ladder, Safety glasses, cut resistance Hand Gloves , Welding apron, wooden tools

**Resources /Tools Required for the Job:** scaffolding, Rope, welding m/c, Gas cylinder, Grinder, Pneumatic Tools, Gas Cutter, Hammer, cutter machine ,grinder Machine

#### D

Activities Sequence: (What, Who & How?)

 ▲ 18/9D, Phase 2, Siddharthnagar Hoc Society, Aundh, Pune - 411007
 ☑ satish.shete@sigmacons.in
 € +91 8128444777



(Engineers & Contractors)

S. No	Activity	Who Will do	Risk involved	Risk Mitigation / Control Measure
1	Take work at height permit, hot work permit , General work permit	Executor will take the permit signed by respective authorities	Nil	Full Compliance to PTW process
2	Provide the training for the persons who will work Fabrication /Partition work / plumbing work/ Floor repairing & tiles work activity.	SHE Officer/ Site Engineer Area Owner, Shift In charge	Nil	Training to cover all the associated risks and job details/method, PPE usage training, Tool box talk shall be taken before start the activity. Only experienced persons would be selected for the job
3	Assessment of the work area before job starting	Area Owner	Slip Trip Fall etc.	Assessment of the job area to ensure area must be cleaned for work.
4	Take all the hand tools and equipment's required for hot work at site	Approved Contractor	Trip hazard due to improper handling Equipment's and machines.	Ensure that the m/c machine are properly carried.
5	Start the required fabrication/ partition work/ Plumbing work/ Floor repairing Tiles work work process	Trained and experienced persons from contractor	As per attached hazards categories.	Ensure that all work must be done by train person.
6	Removal of scraped material after work completion.	Contract Employees	Cuts due to sharp edges of scrap material	Safety shoes, cotton hand gloves, safety helmets.
7	Closing of permit	Permit Executor and Contractor	Violation of permit	The permit should be handed over after getting it signed from Executor.
8	Assessment of the Hot work area after job completion	Area Owner	Smoldering, fire risk. Ensuring Area is cleared of Debris.	Assessment of the job area 1 hour after job completion to ensure that there is no smoldering and the area has been cleared of all debris

Ε



(Engineers & Contractors)

## Special Instructions/Note:

- 1. Get the Permit to work along with height work permit from authorized person.
- 2. Follow all the work instructions strictly as per work permit.
- 3. The switch board used must have ELCB
- 4. No Cable joints in portable electric equipment is acceptable.
- 5. Close Supervision while performing the work.

For Sigma construction co.



 ▲ 18/9D, Phase 2, Siddharthnagar Hoc Society, Aundh, Pune - 411007
 ➡ satish.shete@sigmacons.in
 € +91 8128444777