

JAY VIJAY CONSTRUCTION LLP.

- 2049, E-Ward, 'Rudrambika Apartment', Flat 602, Rajarampuri 11th Lane, Kolhapur- 416 008.
- § 92096 90399, 99750 59555
- info@jayvijayconstruction.com
- * www.jayvijayconstruction.com

Declaration For Method of Statement & Method of Statement Adherence

As a partner in Jay Vijay Construction LLP Kolhapur, I, Shrikant Chandrakant Patil, would like to inform you that we adhere to the Method of Statement process as part of our company's standard operating procedure. Prior to the commencement of any on-site work, we meticulously create a Method of Statement that encompasses the job description, potential risks, and essential safety measures. For your reference, I have attached a copy of our Method of Statement specifically designed for water proofing work at building terraces.

Thanks & Regards

Shrikant Patil

Jay Vijay Construction LLP Kolahapur

Cell No.9975059555



JAY VIJAY CONSTRUCTION LLP.

- 2049, E-Ward, 'Rudrambika Apartment', Flat 602, Rajarampuri 11" Lane, Kolhapur- 416 008.
- % 92096 90399, 99750 59555
- info@jayvijayconstruction.com
- * www.jayvijayconstruction.com

METHOD STATEMENT FOR WATER PROOFING WORK

A

Job Description: Waterproofing Work-(V	Vork At Height)	
Area/ Location: Plant-		7-7
Aux Permit Type:	Waterproofing Work	

B

Major hazards associated with the job:

- 1. Fall from height Electric Shock
- 2. Slip, Trip and Fall hazard
- 3. Electric Shock
- 4. Falling Object.

- 5. Eye and Cut injury During cutting work
- 6. Dust Fumes inhalation during work.
- 7. eye irritation due to chemicals.
- 8. Human Injury
- 9. Any Other.

What Worst can Happen?

- 1. Fatality or permanent disability due to Electric Shock, Falling from Height, Roof Work etc.
- Fatality and property damage by Fire /Explosion due to combustible/ flammable material present around the work place.

C

PPE's Required for Jobs: Safety Shoes, Hard helmet, full body safety harness, Scaffolding / ladder, Safety glasses, cut resistance Hand Gloves , wooden tools

Resources /Tools Required for the Job: scaffolding, Rope, Wire, Grinder, Pneumatic Tools, Hammer, Chisel, Grinder Machine

D

S. No	Activity	Who Will do	Risk involved	Risk Mitigation / Control Measure
1	Material lifting to Terrace Slab.	Executor will take the permit signed by respective authorities	Fall from height	Barricading at edges of slab.
2	Surface Preparation by using Grinders & Grouting low viscous grouts.	SHE Officer/ Site Engineer Area Owner, Shift In charge	Cut injuries due to grinder. Eye irritation due to chemicals	Training to cover all the associated risks and job details/method, PPE usage training, Tool box talk shall be taken before start the activity.



AN ISO 9001:2015 OHSAS 18001 - 2017 COMPANY

Trust Our Services

JAY VIJAY CONSTRUCTION LLP.

- 2049, E-Ward, 'Rudrambika Apartment', Flat 602, Rajarampuri 11th Lane, Kolhapur- 416 008.
- 92096 90399, 99750 59555
- info@jayvijayconstruction.com
- www.jayvijayconstruction.com

				Only experienced persons would be selected for the job
3	Preparation for Screed on slab.	Area Owner	Slip Trip Fall etc. Fall from height	Assessment of the job area to ensure area must be cleaned for work.
4	Curing of screed area.	Area Owner	Slip Trip Fall etc. Fall from height	Assessment of the job area to ensure area must be cleaned for work.
5	Coating on Screed surface.	Area Owner	As per attached hazards categories.	Assessment of the job area to ensure area must be cleaned for work.
6	Closing of permit	Permit Executor and Contractor	Violation of permit	The permit should be handed over after getting it signed from Executor.

E

Special Instructions/Note:

- 1. Get the Permit to work along with height work permit from authorized person.
- 2. Follow all the work instructions strictly as per work permit.
- 3. The switch board used must have ELCB
- 4. No Cable joints in portable electric equipment is acceptable.
- 5. Close Supervision while performing the work.

