

Work Permit Procedure and Training

Name of Contract		Nature of work (To be ticked)	
Name of Contract Supervisore		Hot Work	Electrical work
ETL Employee		Height work	Excavation

Information about Worker

Name Of Worker	AGE	Policy No
Shaker Shaikh	42	4010/IP04783238
Ganesh Pardeshi	22	4010/IP04783238
Raju Kharat	23	4010/IP04783238


Tickets Appllicable

Hemet	Dust Mask	Gum Boot	Cotton Hand Gloves	Safty Goggle	Ear Plug
Safty Shoes	Apron	Safty Glasses	Chemical Hand Gloves	Face Shield	Tool Box

Job Safty Analysis

Job Step	Potential Hazards Risk	Hazard controls
Job material loading	Ringure cut injury leg injury	Hand gloves, using cranes & straker, safty shoes
vmc machine operating	Eye injury	take a precaution that machine start only after door close
Grinding work	Ringure injury	using gloves, safty goggle

Working at height Check List	Y/N
Are all person working at height trained	Y
All elavted working platforms, portable and fixed ladders, scaffolding etc. Are checked	Y
Safty Harness have double lanyards & attached to person & anchore to safe location	Y
Ladder tied of proper inclination	Y
Are barricades/safty cordon provied at the elevation to avoid fall of materials	Y
Is the work area clear of over heads electrical lines and other protruding materials	Y
Elevated work platform fitted with hand rails	Y
Proper access available foe elecated platform	Y
Is lifeline for vertical/horizontal arranged for securing person	Y
Mandatory Check List	
Relevant risk assessment of job done	Y
Proper ventilation and illumination provided	Y
Ready available of fire fighting systems	Y
Equipment electricity isolated/lock-out tag out followed and earthing and equip done	Y
Recommended PPE Available	Y
Cautionary tag/boards provided	Y



Girnale