



Ndtee Services Pvt. Ltd.

HOUSE OF NON DESTRUCTIVE TESTING FACILITIES FOR SAFETY, QUALITY & RELIABILITY

Regd Office: F-II A-9, Aurangabad Co-operative Ind Estate, MIDC Railway Station, Aurangabad - 431005 |
+240 2338017 +240 2335704	+932511207 - 1, 2, 3, 4, 5, 6, 7	Fax: +240 2359270
sales@ndteeservices.com	info@ndteeservices.com	www.ndteeservices.com
A U R A N G A B A D	P U N E	M U M B A I



AN I.S.O.: 9001 : 2000 Company

NSIC-CRISIL **SESA**

NSPL/CP/DE/OCT/2022/356

Date: 12/10/2022

LOG BOOK DETAILS OF TESTING OF HOIST, LIFT, LIFTING MACHINE, CHAINS, ROPES AND LIFTING TACKLES.

Place of Inspection :- M/s Dhananjay Enterprises,
Plot No. M-147, MIDC,
Waluj, Aurangabad.

Date of Inspection :- 11/10/2022.

Name of Competent Person & Qualifications :- Mr. Milind Sangwkar [B.E. (M), M.E. (Prod), LL.B., ADIS, C. Engg., ASNT.]

Ref. No. :- S-004/2022.

Sections and Rules :- Section 28/29/31 & Rule 62/64/65 & 73-A of MFR 1963.

Validity of Period :- 11/10/2022 To 10/04/2023.

Sr. No.	Description	Equipment No.	Location	Cap.	Tested Load	Make	Yr. of Mfg.	Test Carried Out.	Previously tested by.	Load Testing		Remarks.
										Test date	Due date	
1.	E.O.T. Crane with Wire Rope Hoist Assy.	10000671. (DE-01)	Press Shop.	5.0 Ton.	6.25 Ton.	M/s Supreme Elimech, Waluj.	2008	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
2.	E.O.T. Crane with Wire Rope Hoist Assy.	10000672. (DE/OC/02)	Row Material Section.	3.0 Ton.	3.75 Ton.	M/s Supreme Elimech, Waluj.	2009	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
3.	Hydraulic Stacker Assy. (Die Lifter)	10000673. (MDL-00001)	CVT Area.	750 Kg.	1125 Kg.	M/s Supreme Elimech, Waluj.	2010	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
4.	Hydraulic Stacker Assy. (Die Lifter)	10000674. (MDL-0000-2)	Press Shop.	750 Kg.	1125 Kg.	M/s Supreme Elimech, A'bad.	2018	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
5.	Electric Stacker Assy.	400-03-18.	Store.	500 Kg.	750 Kg.	M/s Koti Bhaskar Material H. Equipment, Satara.	2018	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.

(R.S. -DVK-VK)

Page 1 of 5

Reports from Ndtee Services Pvt. Ltd., A'bad.

Sr. No.	Description	Equipment No.	Location	Cap.	Tested Load	Make	Yr. of Mfg.	Test Carried Out.	Previously tested by.	Load Testing		Remarks.
										Test date	Due date	
6.	Semi Elec. Stacker Assy.	12100689.	Press Shop.	1500 Kg.	2250 Kg.	M/s Voltas Ltd., Mumbal.	2019	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
7.	Hydraulic Pallet Truck Assy.	01.	Row Materia Section.	2.5 Ton.	3.75 Ton.	M/s Koti Bhaskar Material H. Equipment, Satara.	2018	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
8.	Jib Crane with Elec. Chain Hoist Assy.	10000214. (1718021343)	Tool Room.	1.0 Ton.	1.25 Ton.	M/s Khopoer, Pune./Indef, Mumbal.	2018	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
9.	Wire Rope Sling Assy.	EEK-224.	Row Materia Section.	3.0 Ton.	4.5 Ton.	M/s EEK, Mumbal.	2017	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.
10.	Wire Rope Sling Assy.	EEK-225.	Row Materia Section.	3.0 Ton.	4.5 Ton.	M/s EEK, Mumbal.	2017	Load Test	Previously tested by us on dt. 16/03/2022.	11/10/2022	10/04/2023	Satisfactory.

Note:- It is suggested and recommended that the company representative and / or safety officer shall verify the details of test certificate and counter sign the test reports as part of office record.

NEXT DUE DATE OF TESTING : 10/04/2023.



Yours Faithfully
For Ndttee Services Pvt. Ltd.,

Milind Sangwikaar
Competent Person

• Be Alert : Be Safe : Be Positive.

(R.S. -DVK-VK)

• Be Alert : Be Safe : Be Positive.

Page 2 of 5

• Be Alert : Be Safe : Be Positive.

• Be Alert : Be Safe : Be Positive.

Reports from Ndttee Services Pvt. Ltd., A'bad.



Ndtee Services Pvt. Ltd.

HOUSE OF NON DESTRUCTIVE TESTING FACILITIES FOR SAFETY, QUALITY & RELIABILITY



Regd Office: F-II A-9, Aurangabad Co-operative Ind Estate, MIDC Railway Station, Aurangabad - 431005 |
+240 2338017 +240 2335704 | +932511207 - 1, 2, 3, 4, 5, 6, 7 | Fax: +240 2359270 |
sales@ndteeservices.com | info@ndteeservices.com | www.ndteeservices.com |
A U R A N G A B A D | P U N E | M U M B A I |

AN I.S.O. 9001 : 2000 Company

NSIC-CRISIL SE3A

NSPL/CP/DE/OCT/2022/11209

Date: 12/10/2022

FORM NO. 11 (See Rules 62 and 64)

Report Of Examination Of Hoist, Lift, Lifting Machine, Chains, Ropes And Lifting Tackles.

- 1) Name of the Occupier : Mr. T. N. Kandakure. (Managing Director)
- 2) Name and address of the factory : **M/s Dhananjay Enterprises,**
Plot. No. M-147, M.I.D.C.,
Waluj, Aurangabad.
- 3) a) Type Identification number and description of hoist, lift, lifting machine, chains, ropes and lifting tackles. : * Description : E.O.T. Crane with Wire Rope Hoist Assy.
* Sr. No. : 10000671. (DE-01)
* Capacity : 5.0 Ton.
* Make : M/s Supreme Elemech, Waluj.
* Location : Press Shop.
- b) Date of construction or reconstruction and the date when the hoist, lift, lifting machine, chains, ropes and lifting tackles were first into use in the factory. : 2008.
- 4) Date of last examinations made under section 28 (1) (a) (ii) and 29 (1) (a) (iii) and by whom it was carried out. : Previously tested by us on dt. 16/03/2022.
- 5) (A) **Maintenance** : (List of parts, if any, which were inaccessible) Are the following parts of the hoist or lift properly maintained and in good working order? If not, state what defects have been found :- : Not Applicable.
- a) Enclosure of hoistway or liftway. : -
- b) Landing gates and cage gate (s). : -
- c) Interlocks on the landing gate (s) and cage gate (s). : -
- d) Other gates fastenings. : -
- e) Cage and Platform fittings, cage guides, buffers, interior of the hoistway or liftway. : -
- f) Overrunning devices. : -
- g) Suspension ropes or chain and their attachments. : -
- h) Safety gear, i.e. arrangements for preventing fall of Platform or cage brakes. : -