



# OM SAI ENTERPRISES

STRUCTURE, PIPELINE, FABRICATION & ERECTION

RH-107/4, Sainagar, Bajajnagar, MIDC Waluj, Aurangabad-431136.

Mob. 8446420842, 7276761520

Ref.

Date : 9 / 01 / 20 23

Method of statement				
Scope of Work :- Fabrication and Height work				
Sr. No.	Steps Involved in the Job	Hazards	Controls	officials remark
1	Avail Work Permit	No control on safety	Avail work permit, conduct Tool Box Talk and made available all Safety PPE's on site	Will be followed as per cstandard
	Skilled Manpower deyploiment on site	Unsafe actions by the unskilled manpower	Skilled manpower to be deployed for shifting work	Skilled and insured availablity of the ESIC and PF for them
2	Shifting of materials	Injury to body due to mishandling	Hand gloves to be used, Safety shoes, Helmet to be used	Available Available
			Skilled manpower to be deployed for shifting work	Skilled manpower is deployes & Crane / Forklift and Manpower to be used for material shifting
		Lifting of Structure	Safety shoes, Helmet, hand gloves to be used by the operator & Crane to be used for lifting the structure	PPE's availabe & Skilled manpower is deployes and 12T Crane to be used for lifting the columns and Rafters.
3	Erection of Columns, Parlins & Supports	Fatal injury due to fall of structure	Tested slings to be used & trained manpower availabe under Strict supervision.	Tested slings are available & trained manpower availabe under Strict supervision.
		Instructions to working manpower at site	Safety Training & Safety Tool box talk to be provided to all workmens before start of relevant activty	TBT & Safety training conducted before start of every activity
		Tripping hazard due to site material laid on floor	5S to be maintained at site	During the work and before leaving the site 5S will be maintained every day.
		Fatal injury to workers due to fall from height	Standard ladder, Safety full body harness and appropriate PPE's to be used	Ensure for proper landing of ladder.
4	Working on height	Injury to body due fall of tools, tackles and materials	Area to be barricaded	Ensure for proper lighting arrangement
		Unauthorised entry restrction	Area to be barricaded during work	Availabe
		Trip hazard due to un wanted material laying at site	Remove all unwanted material from the site	Noted & will be followed

