# CHANDAN

### **ENGINEER & CONTRACTORS PVT.LTD.**



#### METHOD STATEMENT FOR CIVIL / INTERIORS WORK

A

Job Description Bitumen Works: PMB Works for Testing Rides Ground Area/ Location: Aux permit Type: Hot Work, General Work B

#### Major Hazard Associated with the job

- 1. Electric Shock
- 2. Fire and Explosion
- 3. Slip, Trip and Fall Hazard
- 4. Fall from height
- 5. Falling objective

- 7. Burn injury During Hot Work
- 8. Eye and Cut injury
- 9. Human Injury
- 10. Any other

1. Fatility and property damaged by fire / Explosion due to comustible material present around the work place.

C

PPEs Required for Jobs: Safety Shoes, Hard Helmet, Full body safety harness, Scaffolding/ladder, Safety glasses, cut resistance hand gloves, welding apron, wooden tools

Resources/ Tools Required for the job: Paver, Roller, Buzzer, Water Tanker, Tractor. Hyva Milling Machine

D

Activities Sequence: (what, who & How)

# CHANDAN

### **ENGINEER & CONTRACTORS PVT.LTD.**



Sr.No	Activity	Who Will do	Risk Involved	Risk Mitigation/ Control Measure
1	Take Work At Hot Work, General Work	Executive will take the permit signed by respective authorized	Nil	Full Compliance to PTW Process
2	Provide the training for the persons who will work Bitumen (PMB)	SHE Officer / Site Engineer Area Owner Shift in Charge	Nil	Training to cover all the associated risk and job details/ method. only experienced persons would be selected for the job
3	Assessment of the work area Be for job starting	Are owner	Slip Trip Fall Etc.	Assessment of the job area to ensure area must be cleared for work
4	Take all the hand tools and equipments required for hot work at site	Approved contractor	Trip hazard due to improper handling equipments & machines	Ensure that the m/c machine are properly
5	Start the required Bitumen (PMB) work & General work	Trained experience person from contractor	As per attached	Ensure that all work must be done by train person
6	Removal of west material after work completion	Contract employees	Scrap due to Exacting surface west material	Safety shoes, Safety helmets
7	Closing permit	Permit executor and contractor	Violation of permit	The permit should be handed over after getting signed from executor
8 Contr	Assessment of the hot work area after job completion	Area owner	Smoldering fire risk ensuring area is cleared of debris	Assessment of the job area 1 hour after job coompletion

Gut No. 107, Near A.S. Club, Aurangabad Pune Road, Tisgaon-Waluj AURANGABAD. (M.S.) - 431 136 Telefax: +91 240-2553777, 2244291, E-mail: chandanenc.2010@gmail.com, chordiapm@yahoo.com