


# INSTALLATION OF USP 12000 OVER THE HEAD FIX LINE SYSTEM





#### PRE- INSTALLATION ACTIVITIES.

- GATE PASS AND GATE ENTRY FOMALITIES.
  - a) ESIC / WCC OF WORKER.
  - b) PF OF WORKER.
  - c) MEDICAL FITNESS CERTIFICATE OF WORKER.
- INTERNAL SAFETY TRAINING.
- ANALYSIS OF DATA (i.e. DRAWINGS AND OTHER DOCUMENTS).
- DAILY WORK PERMIT PROCESS.



#### **ANALYSIS OF SITE LOCATION:**

- IDENTIFICATION OF HAZARDS.
  - a) MESS UP NEAR WORKING AREA- UNSAFE FOR WORK.
  - b) UNSAFE ACCESS EQUIPMENT- FALL FROM EQUIPMENT.
- c) PRESENCE OF ANY ELECTRICAL WIRE NEAR TO WORK LOCATION- ELECTRIC SHOCK HAZARD.
- d) UNEVEN GROUND- UNSAFE TO FIX ACCESS EQUIPMENT- DISBALANCE OF ACCESS EQUIPMENT.
  - e) SHARP EDGES ON ACCESS EQUIPMENT- CUT HAZARD.



### SAFE WORKING PRACTICE WHICH ELIMINATE HAZARDS

- a) USE OF DOUBLE LANYARD FOR ANCHORING.
- b) USE OF SAFE AND STABLE ACCESS EQUIPMENT.
- c) STEP BY STEP INSPECTION OF ANCHOR SUPPORTS SHOULD BE DONE.
- d) HAND GLOVES TO BE USE.
- e) BARRACATION BELOW WORKING AREA.



### SAFTEY EQUPUIPMENT USED DURING INSTALLATION

- PERSONAL PROTECTIVE EQUIPMENT.
  - a) SAFETY HELMET.
  - b) FULL BODY HARNESS.
  - c) SAFETY SHOES.
  - d) SAFETY GOGGLES.
  - e) HAND GLOVES.
- DOUBLE LANYARD.
- TOOL BAG.





### **INSTALLATION OF HORIZONTAL FPS:**

- REACH SAFELY TO ANCHOR POINT WHERE LIFE LINE TO BE ANCHOR.
- TAKE ALL LIFE LINE COMPONENTS ALONG WITH PERSON IF PLATFORM ACCESS EQUIPMENT WILL USE OR TAKE STRING TO LIFT COMPONENTS ONE BY ONE IN CASE OF USAGE OF ACCESS LADDER.
- TOP PERSON WILL SLOWLY LIFT EXTREMITY PLATE AND NUT BOLT IT WITH ANCHOR SUPPORT.
- ONCE EXTREMITY PLATE INSTALL CONNECT SHOCK ABSORBER AND TENSIONER.
- AFTER CONNECTING TENSIONER TERMINATE WIRE ROPE WITH SWAGE TERMINATION.



### TRAINING AND DEMONSTRATION OF FIX LIFE LINE USP 12000 OH SYSTEM

- TRAINING TO BE DELIVER TO USER TO MAKE SYSTEM USER FRIENDLY.
- DEMONSTRATE HOW TO USE SYSTEM.
- EXPLAIN CHECK POINTS IN SYSTEM TO USER.
- FORCE EACH AND EVERY USER TO USE SYSTEM IN FRONT OF TRAINER.
- ANSWERING TO EACH QUERY OF USER TO GAIN THEIR CONFIDANCE TO USE SYSTEM HURDEL FREE.



### FINAL DOCUMENTATION AND CLOSER OF INSTALLATION & COMMISSIONING ACTIVITY

- INSPECTION REPORT DULY FILLED.
- WORK COMPLETION CERTIFICATE SIGNED, STAMPED BY CLIENT.
- HAND OVER OF BALANCE MATERIAL AS WELL AS DOCUMENTS TO CLIENT (like Drawings, Work completion certificate etc.)